

Ongoing Projects in Financial Year 2016-17

S #	Project (GSS & associated TL)	Physical Progress	Executing Agency	Remarks
	JCP			
1	Construction of GSS at 400/220 Patratu (630MVA) with associated trans. line	TL – 80% GSS – 0%	GSS – CGL TL – KEC	Land identified and handed over to PGCIL in Oct.2015. Preliminary work started.
2	Construction of GSS at 400/220/132 kV (930 MVA) Latehar with associated trans. line	TL – 70% GSS – 0%	GSS – Shyama Power TL – KEC	Process of land acquisition is going on
3	Construction of GSS at 220/132 kV Dumka (300 MVA) with associated trans. line	TL – 100% GSS – 100%	GSS – Shyama Power TL – L&T	GSS and TL charged on 23.07.2015.
4	Construction of GSS at 220/132/33 kV (400 MVA) Chaibasa with associated trans. line	TL – 100% GSS – 100%	GSS – L&T TL – KEC	GSS & TL charged on 16.11.2015.
5	Construction of GSS at 220/132/33 kV (400 MVA) Govindpur with associated trans. line	TL – 65% GSS – 70%	GSS – CGL TL – L&T	Work will be completed by July'2016.

(Contd.....)

S#	Project (GSS & associated TL)	Physical Progress	Executing Agency	Remarks
6	Construction of GSS at 220/132 kV (300 MVA) Lohardaga with associated trans. line	TL – 0% GSS – 0%	GSS – Shyama Power TL – KEC	Land has been handed over to PGCIL. PGCIL requested for short closure of project.
7	Construction of GSS at 132/33 kV (100 MVA) Madhupur with associated trans. line	TL – 100% GSS – 100%	GSS – L&T TL – L&T	GSS and TL charged on 10.02.2016.
8	Construction of GSS at 132/33 kV Manoharpur (100 MVA) with associated trans. line	TL – 80% GSS – 95%	GSS – CGL TL – KEC	Work of GSS will be completed by April'2016 and TL by June'16.
9	Construction of GSS at 132/33 kV (100 MVA) Mango with associated trans. line	TL – 0% GSS – 35%	GSS – L&T TL – NA	July'2016
10	Construction of GSS at 132/33 kV (100 MVA) Ramchandrapur with associated trans. line	TL – 55% GSS – 85%	GSS – L&T TL – KEC	August'16

(Contd.....)

S#	Project (GSS & associated TL)	Physical Progress	Executing Agency	Remarks/ Expected completion
	<u>REC</u>			
1	220 kV D/C Daltonganj – Garhwa transmission line	5%	JUSNL & MMTT	Work is in progress. October'16
2	132 kV D/C Garhwa – Japla transmission line	45%	M/s MMTT	August'16
3	132 kV D/C Hatia – Kanke trans. line	45%	M/s FLCL	August'16

(Contd.....)

S #	Project (GSS & associated TL)	Physical Progress	Executing Agency	Remarks
	<u>JUSNL</u>			
1	Construction of GSS at 220/132/33 kV (400 MVA) Chatra with associated trans. line	GSS – 100% TL – 55%	GSS – M/s Flowmore L – M/s MEIL	GSS – Completed. TL – May'16
2	Construction of GSS at 132/33 kV (100 MVA) Tamar with its LILO trans. line	GSS – 100% TL – 100%	M/s Flowmore	GSS & LILO line charged on 29.02.2016.
3	Construction of GSS at 132/33 kV (100 MVA) Simdega with associated trans. line	GSS – cmptd TL – 68%	M/s GPIL	Forest clearance is in progress.